Sl No	Item Name	Unit	Nos	L	B	D	Qty
	Template -5	cum	1	3.50	0.45	0.075	0.12
	Template -6	cum	1	3.50	0.45	0.075	0.12
		cum					**32.68**

S AE 5/5/17

Recorded on:

9 KSRB 5.2-3:Providing and constructing granite / trap / basalt size stone masonry in foundation CM 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m apart in eachcourse including cost of all materials, labour,curing complete as per specifications.Specification As directed by the engineer in charge

	Repairs to damaged portion of Old SSM drain main road side	cum	2	30.00	(1.5+0.45)/2	2.30	135.24
		cum	1	30.00	(1.5+0.45)/2	2.15	63.21
		cum	1	13.00	(1.5+0.45)/2	2.15	27.39
		cum					**225.84**

Checked Item No (9) as admissible Dt 20/5/17

S AE 20/5/17

Recorded on:

EI-7 Excavation for foundation in all kinds of soil including boulders up to 0.60 m dia (0.113 cum) for dam, barrage, spillway, intake structure and other appurtenant works and placing the excavated soil neatly in dump area or disposing off the same as directed etc., complete with initial lead up to 1 km and all lifts.

	For Kerbs inside park area	cum	2x20	30.00	0.20	0.30	72.00
		cum	2x1	20.00	0.20	0.30	2.40
		cum					**74.40**

S AE 20/5/17

Recorded on:

2 KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification As directed by the engineer in charge

	For Kerbs inside park area	cum	2x20	30.00	0.20	0.10	24.00
		cum	2x1	20.00	0.20	0.10	0.80
		cum					**24.80**

S AE 23/5/17

Aicon Consulting Engineers (India) Pvt. Ltd. Bangalore PMC

Contractor

Environmental Engineer

Asst. Executive Engineer

Scanned by CamScanner

Sl No	Item Name	Unit	Nos	L	B	D	Qty
	Recorded on:						
EI-10	Providing and fixing pre cast **solid cement concrete kerb stones made out of C.C. 1 :2:4** with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading,lead and lift, transportation etc., complete.						
	For Laying of Kerbs inside park area	nos	2756				**2756.00**
	AE 30/5/17						
	Checked Item No EI-10 adadrit Agreed Dcf 30/5/17.						
	Recorded on:						
11	KSRB 2-3:Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with alead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specifications As directed by the engineer in charge						
	Refilling behind Kerbs inside park area	cum	2x20	30.00	(0.3+0.2)/2	0.30	90.00
		cum	2x1	20.00	(0.3+0.2)/2	0.30	3.00
		cum					**93.00**
	AE 30/5/17						
	Recorded on:						
2	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification As directed by the engineer in charge						
	For Bench platform inside park area	cum	25	2.40	2.15	0.075	**9.68**
	AE 19/7/17						
	Recorded on:						
145	Providing & Fixing Polished grey granite slab benches of size 5 feet width of seating slab with bottom slab of 75mm thick with 1.50 ft with back rest slab of 50mm thick with 1.50ft depth side and slab of 100mm thick 2.50ft height including bull nosing of all indges including fixing in CC 1:2:4 including loading and unloading and with all lead and lift etc, complete and excecuting the work as per the directions of the engineer in charge of the work.						
	For Benches inside park area	Nos	25				**25.00**
	AE 28/7/17						

PMC

Contractor

Environmental Engineer

Asst. Executive Engineer

Scanned by CamScanner

Sl No	Item Name	Unit	Nos	L	B	D	Qty
	Recorded on:						
EI-12	Providing and laying Hariyala or other approved quality turfing sods for the slopes of earthen embankments over 20 mm thick sand backing including cost of all materials, machinery, labour including preparing surface, spreading sand including tamping, watering for 15 days etc., complete with lead up to 15 km and all lifts.						
	Turfing for Main bund U/s from Waste weir to Ring bund end	Sqm	1	30.00	(4.7+5.2)/2		148.50
		Sqm	1	30.00	(5.2+5.3)/2		157.50
		Sqm	1	30.00	(5.3+5.3)/2		159.00
		Sqm	1	30.00	(5.3+5.2)/2		157.50
		Sqm	1	30.00	(5.2+5.4)/2		159.00
		Sqm	1	30.00	(5.4+5.4)/2		162.00
		Sqm	1	30.00	(5.4+5.6)/2		165.00
		Sqm	1	30.00	(5.6+5.4)/2		165.00
		Sqm	1	30.00	(5.6+5.6)/2		168.00
		Sqm	1	30.00	(5.6+5.4)/2		165.00
		Sqm	1	30.00	(5.4+5.8)/2		168.00
		Sqm	1	30.00	(5.8+5.9)/2		175.50
		Sqm	1	30.00	(5.9+6.1)/2		180.00
		Sqm	1	30.00	(6.1+5.5)/2		174.00
		Sqm	1	20.00	(5.5+4)/2	95.00	96.00
		Sqm					**2400.00**

AE
5/9/17

2399

Ascon Consulting Engineers (India) Pvt. Ltd. Bangalore PMC

Contractor

Environmental Engineer

Asst. Executive Engineer

Scanned by CamScanner